

INSCO QUARTERLY SPRINKLER SYSTEM TEST

MAIN DRAIN AND WATER FLOW ALARM TEST

Please complete the following checklist and if any item fails inspection, submit/arrange for immediate correction.

DATE: _____ LOCATION: _____

INSPECTOR'S NAME: _____ SIGNATURE: _____

MAIN DRAIN TEST

ITEM	PASS	FAIL
Read the pressure system with no water flowing		
Open the main drain valve		
Make sure the water flows		
Read the pressure gauge with the water flowing		
Close the valve – water flow stops		
Compare results to the previous test. Large drops below the previous test results indicates a possible problem with the system		

CAUTION – PROCEDURES TO FOLLOW - Check off the following items to ensure safety and compliance with National Fire Protection Association Code 25:

- | | | |
|-----|----|---|
| Yes | No | No sprinkler is painted. |
| Yes | No | Cover plate is visible. |
| Yes | No | Nothing is hanging from any part of the sprinkler system |
| Yes | No | Nothing is stacked near the sprinkler system. There is a minimum safe clearance of at least 18 inches |
| Yes | No | All damage found to any sprinkler system is reported immediately |
| Yes | No | Control valves are in the open position |

TO CONDUCT THE TEST CALL _____
TO RESET: KEY IN _____ THEN SILENCE THE ALARM